NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/PMC/YD/W2/2018-19/CA

Date: 31-01-2019

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Impovements of roads and Drains In Chowdeshwari layout AD Colony And Sorrounding Area in Ward No 02 Yelahanka Sub Division.

Item No	Description of work	Unit	Qty
1	Removing and Refixing Stone Slabs of drains and Pointing in C.M(1:3)	Sqm	156.60
2	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated	Cum	386.83
3	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal	Cum	54.38
4	KSRB 4.9.2 : Providing T .M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or	Tonne	6.13
5	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness ,	Sqm	693.12
6	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite	Cum	94.93
7	Providing precast slab of 100 mm thick including cost of all materials, labour, curing, transportation, loading, unloading,etc.,complete as per the direction of	Sqm	238.32
8	Providing and Laying Pre Cast Drain Cover slabs of 250mm thickness including cost of all materials, Labour, curing, transportation, loading, unloading etc	Sqm	36.00
9	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. 10cm thick	Sqm	66.96
10	KSRB 5-9 : Providing Machine cutting to granite stone slabs edge all four sides to get plain even surface, the work includes the cost of cutting blades, hire charges of	m.	372.00
11	KSRB 5-9 : Providing chamfering edges to stone slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded)	m.	372.00
12	KSRB 5-8.1 : Providing one line dressing to granite stone slab / granite stone masonry as per specifications.	Sqm	66.96
13	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in	Cum	431.53

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

14	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including	Sqm	1078.83
15	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material,	Cum	161.82
16	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at	Cum	107.88
17	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine	Cum	161.82

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

Scanned by CamScanner